

# 2010 Street Improvement Projects

## City of Oconomowoc

Public Works Department Main Number (262)569-2189

Mark Frye  
Public Works Director  
262-569-2184

James Lamp  
Engineering Operations Admin  
262-569-2188

Kim Wirth  
Engineering Technician  
262-569-3243  
[kwirth@oconomowoc-wi.gov](mailto:kwirth@oconomowoc-wi.gov)

---

As with any construction activity, there will be some inconvenience to area residents. Streets will be kept open to local traffic throughout the project, although there may be times when access to your driveway may not be available. Off-site parking may be necessary during these time periods. If accessibility is a concern, please inform us so we can work to accommodate your needs. You will be notified of any such work in advance so that you may plan your activities accordingly and remove any vehicles needing use. Please send your concerns to Kim Wirth at [kwirth@oconomowoc-wi.gov](mailto:kwirth@oconomowoc-wi.gov) or contact her at 262-569-3243.

## \*Revised Paving Schedule as of 8/23/10

### S Main St and Luther Ave

*Update 8/23/2010* – The contractor and it's paving crew has modified the paving schedule, they are anticipated to start with street cleanup on Wednesday August 25<sup>th</sup> and Thursday August 26<sup>th</sup> in preparation for the final asphalt surface which is tentatively scheduled for Friday August 27<sup>th</sup> through Thursday September 2nd. If not paved during this time frame, the paving process will be rescheduled to take place in mid September.  
(weather permitting)

### Franklin St

*Update 8/23/2010* – The contractor and it's paving crew has modified the paving schedule, they are anticipated to start with street cleanup on Wednesday August 25<sup>th</sup> and Thursday August 26<sup>th</sup> in preparation for the final asphalt surface which is tentatively scheduled for Friday August 27<sup>th</sup> through Thursday September 2nd. If not paved during this time frame, the paving process will be rescheduled to take place in mid September.  
(weather permitting)

### Highland Ave

*Update 8/23/2010* – The contractor and it's paving crew has modified the paving schedule, they are anticipated to start with street cleanup on Wednesday August 25<sup>th</sup> and Thursday August 26<sup>th</sup> in preparation for the final asphalt surface which is tentatively scheduled for Friday August 27<sup>th</sup> through Thursday September 2nd. If not paved during this time frame, the paving process will be rescheduled to take place in mid September.  
(weather permitting)

### S Park Street

*Update 8/23/2010* – The contractor and it's paving crew has modified the paving schedule, they are anticipated to start with street cleanup on Wednesday August 25<sup>th</sup> and Thursday August 26<sup>th</sup> in preparation for the final asphalt surface which is tentatively scheduled for Friday August 27<sup>th</sup> through Thursday September 2nd. If not paved during this time frame, the paving process will be rescheduled to take place in mid September.  
(weather permitting)

### Armour Rd

*Update 8/18/2010* – The new road surface is complete. The contractor will be performing final touch up work as needed.  
(weather permitting)

## N Park St and it's adjacent Alley's

*Update 8/23/2010* – The contractor and it's paving crew has modified the paving schedule, they are anticipated to start with street cleanup on Wednesday August 25<sup>th</sup> and Thursday August 26<sup>th</sup> in preparation for the final asphalt surface which is tentatively scheduled for Friday August 27<sup>th</sup> through Thursday September 2nd. If not paved during this time frame, the paving process will be rescheduled to take place in mid September.  
(weather permitting)

## State St

*Update 8/23/2010* – The contractor and it's paving crew has modified the paving schedule, they are anticipated to start with street cleanup on Wednesday August 25<sup>th</sup> and Thursday August 26<sup>th</sup> in preparation for the final asphalt surface which is tentatively scheduled for Friday August 27<sup>th</sup> through Thursday September 2nd. If not paved during this time frame, the paving process will be rescheduled to take place in mid September.  
(weather permitting)

## Forest Ct

*Update 8/23/2010* – The contractor and it's paving crew has modified the paving schedule, they are anticipated to start with street cleanup on Wednesday August 25<sup>th</sup> and Thursday August 26<sup>th</sup> in preparation for the final asphalt surface which is tentatively scheduled for Friday August 27<sup>th</sup> through Thursday September 2nd. If not paved during this time frame, the paving process will be rescheduled to take place in mid September.  
(weather permitting)

## Grove St

*Update 8/23/2010* – The contractor and it's paving crew has modified the paving schedule, they are anticipated to start with street cleanup on Wednesday August 25<sup>th</sup> and Thursday August 26<sup>th</sup> in preparation for the final asphalt surface which is tentatively scheduled for Friday August 27<sup>th</sup> through Thursday September 2nd. If not paved during this time frame, the paving process will be rescheduled to take place in mid September.  
(weather permitting)

## Thompson St

*Update 8/23/2010* – The contractor and it's paving crew has modified the paving schedule, they are anticipated to start with street cleanup on Wednesday August 25<sup>th</sup> and Thursday August 26<sup>th</sup> in preparation for the final asphalt surface which is tentatively scheduled for Friday August 27<sup>th</sup> through Thursday September 2nd. If not paved during this time frame, the paving process will be rescheduled to take place in mid September.  
(weather permitting)

## 3<sup>rd</sup>, 4<sup>th</sup> and 5<sup>th</sup> St Alley's

*Update 8/18/2010* – The new alley surface has been completed.  
(weather permitting)

## Fifth Street

*Update 8/18/2010* – The concrete work has been completed, grading the road surface will be the next process and then the road binder (first layer of asphalt) will be installed after that.  
(weather permitting)

## Forest Street

*Update 8/23/2010* – The contractor and it's paving crew has modified the paving schedule, they are anticipated to start with street cleanup on Wednesday August 25<sup>th</sup> and Thursday August 26<sup>th</sup> in preparation for the final asphalt surface which is tentatively scheduled for Friday August 27<sup>th</sup> through Thursday September 2nd. If not paved during this time frame, the paving process will be rescheduled to take place in mid September.  
(weather permitting)

## Pearl Street

*Update 8/18/2010* – The concrete work has been completed, grading the road surface will be the next process and then the road binder (first layer of asphalt) will be installed after that.  
(weather permitting)

## Dixie Place

*Update 8/23/2010* – The contractor and it's paving crew has modified the paving schedule, they are anticipated to start with street cleanup on Wednesday August 25<sup>th</sup> and Thursday August 26<sup>th</sup> in preparation for the final asphalt surface which is tentatively scheduled for Friday August 27<sup>th</sup> through Thursday September 2nd. If not paved during this time frame, the paving process will be rescheduled to take place in mid September.  
(weather permitting)